

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- EOAT – Phase VIII – Warangal District - Package No.AP-VIII-2118 -
"Road from R&B Road to Bhupathipur, Eturunagaram (M) in Warangal
District" - Extension of Agreement Time without penalty from 1-8-2011 to
31-3-2012 – Orders – Issued.

PANCHAYAT RAJ & RUAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 317

Dated:23 -02-2012
Read the following :-

From the ENC(PR), PMGSY, Hyd, Lr.No.W16/DEE.IV/ PMGSY
Ph.VIII 2118/WGL/EOAT, dt. 28-01-2012.

>><<

ORDER

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after examination of the proposal hereby accord Extension of Agreement Time from 1-8-2011 to 31-3-2012 for a period of 244 days without penalty as the delay is not attributed to the contractor, as the delay is caused due to accord Revised Administrative Sanction and Working Estimate approval, C/o major CD work @ Km 3/875 could not be taken up in respect of work "Road from R&B Road to Bhupathipur, Eturunagaram (M) in Warangal District" under PMGSY Phase VIII Package No.AP VII-2118.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of the order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad
The Superintending Engineer (PR), Warangal District.

Copy to:

The PS to Minister for PR &RWS.
Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER